

January 29, 1991

To: Larry Preston

From: Gary Flosi

The following is a summary of the work completed by the California Conservation Corps, Salmon Restoration Project, crews on the Mattole River and its tributaries. This work has been funded in full by annual contracts with the California Department of Fish and Game.

I have listed the tributaries worked on, total hours, and the work accomplished. If you have any questions call me.

TRIBUTARIES TO THE MATTOLE RIVER

Baker Creek	1805 hours log debris accumulations modified. 60 cords of wood removed.
Bear Creek	1974 hours log debris accumulations modified. 40 cords of wood removed.
Bridge Creek	3537 hours log debris accumulations modified. 38 cords of wood removed. 50 lbs grass seed, 100 lbs coyote brush, 6 lbs whitethorn and 1/4 lb alder seed planted.
Eubanks Creek	1123 hours log debris accumulations modified. 7 cords of wood removed. 4500 red alder planted. 132 lbs coyote brush seed, and 250 lbs grass seed planted.
Harris Creek	596 hours log debris accumulations modified. 16 cords of wood removed.
High Prairie Creek	464 hours log debris accumulations modified.
Jewitt Creek	3360 hours log debris accumulations modified. 14 cords of wood removed.

Mattole Canyon Creek	1911 hours 14,300 red alders planted. 1,000 willow planted. 100 lbs grass seed, 65 lbs whitethorn, and 220 lbs coyote brush seed planted.
Mattole Estuary	488 hours 12,000 red alders planted.
Mattole River (upper)	1334 hours log debris accumulations modified. 22 cords of wood removed. 2010 red alders planted.
Mill Creek	7315 hours log debris accumulations modified. 150 cords of wood removed.
North Fork Bear Creek	700 hours log debris accumulations modified.
Nooning Creek	4428 hours log debris accumulations modified. 4.5 cords of wood removed. 42,000 red alders, 2,700 ponderosa pines, 250 big leaf maple, and 250 oak planted. 10,000 vexar tubes installed.
South Fork Bear Creek	7786 hours log debris accumulations modified. 75 cords of wood removed. 240 feet of bank stabilized. 28,000 red alders planted. 2,700 willow planted.
South Fork Bridge Creek	600 hours log debris accumulations modified. 9 cords of wood removed. 30 feet of bank stabilized.
Stanley Creek	2236 hours log debris accumulations modified. 91 cords of wood removed.
Thompson Creek	844 hours log debris accumulations modified. 18 cords of wood removed.

Van Arkin Creek

2316 hours

log debris accumulations modified

63 cords of wood removed.

1 log weir constructed.

1 boulder weir constructed.

35 feet of bank stabilized.

West Fork Honeydew Creek

200 hours

7500 red alders planted.